Construction of Ward Office in Ward No.05,
Byatarayanapura

Site Order Book

04-09-2020

Earth work excavation for foundation at Samphigo kalli, Jankur post for ward office.

AWP

05-09-2020

Footing excavation between Grid A-D by 3-7', Grid D-G and 6-7', Grid A-D by 1-1'.

AWP

07-09-2020

Footing excavation between Grid E by F, Grid H-H' and 1-3', Grid H-H' and 4-5'.

AWP

08-09-2020

Earthwork excavation for SSM - grid between 1-3 along grid A and D, grid between 3'-7' along E and F.

AWP

09-09-2020

earthwork excavation for SSM grid between F-4, grid between 4-4, grid between 6-7.

AWP

10-09-2020

Filling the Isolated Foundation with grade 20 thick broken metal rooms and fill it. C2, C3, C3', C3''.

AWP

11-09-2020

Filling the Isolated footing with granite or trap broken metal and fill it C3'', C4, C4', C5.

12-09-2020

Filling the combined footing with granite or trap broken metal and fill it - CF1, CF2, CF3, CF4.

14-09-2020

Laying the plain cement concrete at Isolated footing, C2, C3, C3', C3''.

15-09-2020

Laying the plain cement concrete at Isolated footing. C3''; C4, C4'; C5.

16-09-2020

Laying the plain cement concrete at combined footing CF1, CF2, CF3, CF4.

17-09-2020

Laying the plain cement concrete at Below SSM along grid 1 and 3, along grid 4, along grid 7.

18-09-2020

Laying the plain cement concrete at below SSM along grid A & D, along grid E, along grid F, along grid H, near stair case.

19-09-2020

Laying the plain cement concrete at above SSM along grid 1 & 3, along grid 4, along grid 7, along grid A and D.

21-09-2020

Laying the plain cement concrete at along grid E, along grid F, along grid N near stair case.

22-09-2020

Laying the concrete at building plinth area.

28-09-2020

construction of size stone masonry along grid 1 and 3, along grid 4, grid 7, grid A and D.

05-10-2020

construction of size stone masonry along grid E, along grid F, along grid H, near stair case.

13-10-2020

Filling of excavated earth in sides of foundations upto plinth footing and ssm excavation pcc, ssm, footing.

28-10-2020

Removing of centering, shuttering for foundations, footings at Isolated footing C2, C3, C3', C3'',

03-11-2020

Removing of centering, shuttering for foundations, footings, at Isolated footing C4, C4', C5.

20-11-2020

Removing of centering, shuttering for foundations, footings at combined footings. CF1 footing, Beam, CF2 footing, CF3, CF4, right beam.

04-01-

30-11-2020

Removing of centering, shuttering of column upto plinth Beam Bottom C1, C2, C3, C3', C3'', C3''', C4, C4, C4', C5. sump bottom slab & side walls.

09-12-2020

providing and removing of centering, shuttering of plinth Beam, PB2, PB1, PB2, PB1, PB2, PB1, PB1, PB1.

28-12-2020

providing and removing of centering, shutte-ring of plinth Beam PB1, PB1, PB1, PB1, PB2, PB2, PB2, PB2.

04-01-2021

providing and Removing of centering & shuttering of column upto Ground floor roof slab Bottom C1, C2, C3, C3', C11, C3'', C4, C4' and C5, C6.

27-01-2021

providing and Removing of centering & shuttering of column upto first floor roof slab bottom, C1, C2, C3, C3', C3'', C4' C4' and C5, C6.

09-03-2021

providing and Removing of centering & Shuttering of ~~column~~ Ground floor roof slab near stair case, First floor roof slab near stair case.

30-03-2021

Providing and removing of centering and shuttering of Ground floor roof Beam B1, B2, B3, B4, B5.

05-04-2021

Providing and removing of centering and shuttering of Ground floor roof beam B6, B6, B6, B7, B8, B9.

23-04-2021

Providing and removing of centering and shuttering of Ground floor roof beam B10, B11, B12, B13, B14.

13-05-2021

Providing and removing of centering and shuttering of First floor roof Beam B1, B2, B3, B4, B5,.

25-05-2021

providing and Removing of centering and shuttering of First floor Roof beam B6, B6, B6, B6, B7, B8, B9, B10 B11.

07-06-2021

providing and Removing of centering and shuttering stair case ground floor 1st flight waist slab, landing.

24-06-2021

providing and Removing of centering and shuttering ground floor stair case 2nd flight waist slab, landing.

02-07-2021

providing and Removing of centering and shuttering ground floor stair case 3rd flight waist slab Landing.

28-07-2021

providing and Removing of centering & shattering ~~Second~~ second flour stair case 1st flight, 2nd flight, 3rd flight.

03-08-2021

Laying of Reinforced cement concrete at Isolated footing C2, C3, C3', C3'', C4, C4', C5.

11-08-2021

Laying of Reinforced cement concrete at combined Footing CF1, CF2, CF3, CF4, Lift Beam.

30-08-2021

Laying of Reinforced cement concrete at column upto plinth Beam Bottom C1, C2, C2, C3, C3', C3'', C4, C4, C4, C4', C5.

01-09-2021

Laying of Reinforced cement concrete at plinth Beam PB2, PB1, PB2, PB1, PB2, PB1, PB1, PB1, PB1, PB1, PB2, sump.

15-09-2021

providing T.M.T bars steel Reinforcement and doing bar bending for sump, Isolated footings, combined footings; columns.

28-09-2021

providing T.M.T bars steel Reinforcement and doing bar bending for plinth Beam, Roof beam, ~~Roof~~ Roof slab, stair case.

04-10-2021

Laying plastering on brick masonry. for column 18mm thick C1, C2, C3, C03", C3", C04, C5, C6 and 12mm thick plastering for Beam along Grid E & F, Grid D, A, H, along grid 1, 3' & 4 & 4.

02-11-2021

providing and Removing of centering, shutt
-ring for cut lintals D1, D2, D3,
first floor chajja, w, w, w1, w1.

26-11-2021

providing and laying the Reinforced cement concrete at cut Cinted D1, D2, D3.
first floor w, w1

14-12-2021

constructing load bearing wall with solid concrete blocks at outer walls long & short & Lift walls, near stair case,

29-12-2021

Constructing a non-loading bearing wall with solid blocks at first floor corporate office, Room, Toilet, AEE Room, Health inspector.

18-02-2022

Laying 18mm thick cement plaster in single coat to brick masonry at Ground Floor column : C1, C2, C3, C3', C3'', C3''', C4, C5, C6. Ground Floor wall for stairs.

23-04-2022

Laying 18mm thick cement plaster in single coat to brick masonry at first floor outer walls, Longwall, shortwall, chajja plastering W, W1.

05-07-2022

Laying 12mm thick cement plaster in single coat at first floor waiting area, Reception, pantry, corporate office.

16-08-2022

Laying 12mm thick cement plaster in single coat at Toilet, Anti room, Health inspector room, AE Room, AEE Room, Toilet, corridor, column.

09-09-2022

Applying of two coats of wall putty to inside plastered walls at ground floor, wall for stairs, first floor, waiting area, Reception, pantry, cooporate office, Room, Toilet, Health inspector room.

AMP

10-09-2022

Applying two coats of wall putty to inside plastered walls at Anti room, Toilet, JAE Room, AEE room, Toilet, corridor, column, Beam &

AMP

12-09-2022

Applying two coats painting with plastered emulsion pain at Ground floor wall for stairs, First floor waiting Area, Reception, pantry, cooperate office, Room, Toilet.

AMP

13-09-2022

Applying two coats painting with plastered emulsion paint at Anti room, Toilet, Health inspector room, AE room, AEE room, Toilet, corridor, columns.

AVP

14-09-2022

Applying two coats with oil bound washable distemper at ground floor ceiling, Beams, first floor, Ceiling, waiting area, corridor, Health inspector room, AE room, AEE room, anti room, corporate office, & pantry, chajja.

AVP

15-09-2022

Laying Hassan Green / River pink granite flooring for staircase at ground floor Landing, Tread, riser.

AVP

16-09-2022

Laying Hassan Green / River pink granite flooring for stair case at first floor Landing, Tread, riser.

AVP

18-09-2022

Laying ceramic tiles 6mm thick at first floor toilet. and laying skirting dado of colour glazed tiles at first floor bath, toilet, anti room, MEP room.

AVP

19-09-2022

water proofing of RCC terrace at first floor toilet, sump and fixing of door frames at first floor D1 D2. providing Honne wood frame for D2, teak wood frame for D1

AVP

20-09-2022

Fixing GRP door ~~steel~~ frame fabricated at first floor D3. Single leaf GRP sandwich ply-ite door shutter for D3. painting two coats of first floor D1 D2.

AVP

21-09-2022

Fixing aluminium windows and ventilators with sliding shutters at first floor W, W1, W2, V1, V and fixing MS grills for windows and ventilators.

AVP

22-09-2022

Applying enamel metal paint two coats at first floor shutter, w, w, , V, V, Grill, W, W,

Fixing SS steel railing for staircase at ground floor Landings, waist slab (1st flight), waist slab (2nd flight) waist slab (3rd flight).

23-09-2022

Fixing wood boards, UG cables, E.P brass towel rail, water storage tanks, ~~pipes~~ chlorinated poly vinyl chloride (CPVC) pipes, ~~wiring~~ copper wiring, flush socket, lightings, exhaust fan.

24-09-2022

Earth work excavation for foundation of compound wall by laying PCC bed concrete below GSM and above GSM. & construction of compound with size stone masonry.

26-09-2022

Laying 18mm thick cement plaster in single coat at brick masonry at SSM above ground level and top surface..

27-09-2022

Fabricating and providing M.S galvanized hallow poles for compound walls.